

Start: 9/14/2023
 Finish: 6/26/24

	Activity Name	Duration	Start	Finish	Quarter 4 2023			
					September	October	November	December
1	<input type="checkbox"/> NORTH PARK MINI PARK	199	9/11/2023	6/26/2024				
2	Submittals	80	9/11/2023	12/29/2023				
3	Mobilization, Staging, & BMP's	5	9/11/2023	9/15/2023				
4	Agricultural Soil Tests	1	9/18/2023	9/18/2023				
5	<input checked="" type="checkbox"/> Phase 1: UTAH (WS)	19	9/18/2023	10/12/2023				
6	Traffic Control	1	9/18/2023	9/18/2023				
7	WPCP Implementation	1	9/18/2023	9/18/2023				
8	Pot-holing, Demo, Lead Abatement	4	9/18/2023	9/21/2023				
9	Curb & Gutter	4	9/22/2023	9/27/2023				
10	Rough Electrical Work, Adjust Utility Boxes	2	9/28/2023	9/29/2023				
11	Sidewalk, Curb Ramps, Relocate Signs	4	10/2/2023	10/5/2023				
12	DG	1	10/6/2023	10/6/2023				
13	AC Slot Patch & Curb Painting	2	10/6/2023	10/9/2023				
14	Tree Holes Digging & Percolation Tests	3	10/10/2023	10/12/2023				
15	<input checked="" type="checkbox"/> Phase 2: UTAH (ES)	24	10/13/2023	11/15/2023				
16	Traffic Control	1	10/13/2023	10/13/2023				
17	WPCP Implementation	1	10/13/2023	10/13/2023				
18	Pot-holing, Demo, Lead Abatement, Salvage Pavers	4	10/16/2023	10/19/2023				
19	Curb, Gutter, & Spandrels	4	10/20/2023	10/25/2023				
20	Rough Electrical Work, Adjust Utility Boxes	2	10/26/2023	10/27/2023				
21	Trench Grate	2	10/30/2023	10/31/2023				
22	SW, Ramps, DW's, Cross Gutter, Relocate Signs	4	11/1/2023	11/6/2023				
23	Reinstall Pavers	1	11/7/2023	11/7/2023				
24	AC Slot Patch & Curb Painting	2	11/8/2023	11/9/2023				
25	Tree Holes Digging & Percolation Tests	3	11/13/2023	11/15/2023				
26	<input checked="" type="checkbox"/> Phase 3: Gunn & Utah East Leg	11	11/16/2023	11/30/2023				
27	Traffic Control	1	11/16/2023	11/16/2023				
28	WPCP Implementation	1	11/16/2023	11/16/2023				

	Activity Name	Duration	Start	Finish	Quarter 4 2023		
					November	October	December
29	Pot-holing, Demo, Lead Abatement	2	11/16/2023	11/17/2023			
30	Curb, Gutter, & Spandrels	3	11/20/2023	11/22/2023			
31	Rough Electrical Work, Adjust Utility Boxes	1	11/27/2023	11/27/2023			
32	Sidewalk, Curb Ramps, Relocate Signs	2	11/28/2023	11/29/2023			
33	AC Slot Patch & Curb Painting	1	11/30/2023	11/30/2023			
34	Phase 4: NP Wy (NS) & Granada (WS)	16	12/1/2023	12/22/2023			
35	Traffic Control	1	12/1/2023	12/1/2023			
36	WPCP Implementaion	1	12/1/2023	12/1/2023			
37	Pot-holing, Demo, Lead Abatement	3	12/1/2023	12/5/2023			
38	Curb, Gutter, & Spandrels	4	12/6/2023	12/11/2023			
39	Rough Electrical Work, Adjust Utility Boxes	1	12/12/2023	12/12/2023			
40	SW, Ramps, DW's, Cross Gutter, Relocate Signs	3	12/13/2023	12/15/2023			
41	AC Slot Patch & Curb Painting	2	12/18/2023	12/19/2023			
42	Tree Holes Digging & Percolation Tests	3	12/20/2023	12/22/2023			
43	Phase 5: NP Wy (SS) & Granada (WS)	16	12/26/2023	1/16/2024			
44	Traffic Control	1	12/26/2023	12/26/2023			
45	WPCP Implementaion	1	12/26/2023	12/26/2023			
46	Pot-holing, Demo, Lead Abatement	4	12/26/2023	12/29/2023			
47	Curb, Gutter, & Spandrels	4	1/2/2024	1/5/2024			
48	Rough Electrical Work, Adjust Utility Boxes	1	1/8/2024	1/8/2024			
49	SW, Ramps, DW's, Cross Gutter, Relocate Signs	4	1/9/2024	1/12/2024			
50	AC Slot Patch & Curb Painting	1	1/16/2024	1/16/2024			
51	Phase 6: Granada (ES) & NP Wy (SS)	16	1/17/2024	2/7/2024			
52	Traffic Control	1	1/17/2024	1/17/2024			
53	WPCP Implementation	1	1/17/2024	1/17/2024			
54	Pot-holing, Saw-cutting & Demo	2	1/18/2024	1/19/2024			
55	Curb, Gutter, & Spandrels	5	1/22/2024	1/26/2024			
56	Trench Grate, Adjust Utility Boxes	2	1/29/2024	1/30/2024			
57	SW, Ramps, DW's, Cross Gutter, Relocate Signs	4	1/29/2024	2/1/2024			
58	AC Slot Patch & Curb Painting	1	2/2/2024	2/2/2024			

	Activity Name	Duration	Start	Finish	Quarter 4 2023			
					September	October	November	December
59	Tree Holes Digging & Percolation Tests	3	2/5/2024	2/7/2024				
60	Phase 7: 29th & NP Wy (ES Leg)	11	2/8/2024	2/22/2024				
61	Traffic Control	1	2/8/2024	2/8/2024				
62	WPCP Implementation	1	2/8/2024	2/8/2024				
63	Pot-holing, Demo, Lead Abatement	2	2/9/2024	2/12/2024				
64	Curb, Gutter, & Spandrels	3	2/13/2024	2/15/2024				
65	Adjust Utility Boxes	1	2/16/2024	2/16/2024				
66	SW, Curb Ramps, Cross Gutter, Relocate Signs	3	2/16/2024	2/20/2024				
67	AC Slot Patch	1	2/21/2024	2/21/2024				
68	Mill & Pave	1	2/22/2024	2/22/2024				
69	Phase 8: M&P Utah & NP Wy	6	2/23/2024	3/1/2024				
70	Traffic Control	1	2/23/2024	2/23/2024				
71	WPCP Implementation	1	2/23/2024	2/23/2024				
72	Milling	1	2/26/2024	2/26/2024				
73	Paving & temp Tabs	2	2/27/2024	2/28/2024				
74	Adjust Sewer MH's and Gate Valves	2	2/29/2024	3/1/2024				
75	Phase 9: M&P Granada & NP Wy	6	3/4/2024	3/11/2024				
76	Traffic Control	1	3/4/2024	3/4/2024				
77	WPCP Implementation	1	3/4/2024	3/4/2024				
78	Milling	1	3/5/2024	3/5/2024				
79	Paving & Temp Tabs	2	3/6/2024	3/7/2024				
80	Adjust Sewer MH's and Gate Valves	2	3/8/2024	3/11/2024				
81	Entire Project	77	3/12/2024	6/26/2024				
82	Traffic Control	1	3/12/2024	3/12/2024				
83	WPCP Implementation	1	3/12/2024	3/12/2024				
84	Root Barriers & Topsoil Importing	3	3/13/2024	3/15/2024				
85	Tree Planting	5	3/18/2024	3/22/2024				
86	90-day PEP	64	3/27/2024	6/24/2024				
87	Street Light & RRFB's Installations	7	3/25/2024	4/2/2024				
88	Striping, Pavement markings, & Protective Railing	3	4/3/2024	4/5/2024				

	Activity Name	Duration	Start	Finish	Quarter 4 2023			
					September	October	November	December
89	Traffic Signal Loops	2	4/8/2024	4/9/2024				
90	Energize Street Lights & RRFB's, Operation Check	4	4/10/2024	4/15/2024				
91	Project Walk Throughs & Punchlist Corrections	52	4/16/2024	6/26/2024				

--